



SAGAR CEMENTS LIMITED, MATTAMPALLY WORKS, SURYAPET (Dist.)
TELANGANA STATE
ONLINE STACK MONITORING REPORT
Monthly Report (Aug-2017)

STACK PARTICULARS	SUSPENDED PARTICULATE MATTER (mg/m ³)		
	MINIMUM	MAXIMUM	AVERAGE
As per PCB Norms			30 Max.
Limestone Crusher	5.90	26.50	12.93
COOLER - 1 ESP	COOLER - 1 NOT IN OPERATION		
COOLER - 2 ESP	9.60	22.40	15.90
COAL MILL - 1	COAL MILL - 1 NOT IN OPERATION		
COAL MILL - 2	7.40	25.90	16.19
COAL MILL - 3	13.00	20.80	15.87
CEMENT MILL - 1	CEMENT MILL- 1 NOT IN OPERATION		
CEMENT MILL - 2	8.00	15.40	13.53
CEMENT MILL - 3	12.20	24.40	16.68
CEMENT MILL - 4	9.30	25.40	18.72
Parameter	SPM (mg/m ³)	SO ₂	NO _x
As per PCB norms	30 Max.	100 Max.	600 Max.
RABH MINIMUM (KILN - 2 & VRM)	8.70	3.00	271.30
MAXIMUM	24.60	19.20	470.10
AVERAGE	16.93	5.31	389.53