



SAGAR CEMENTS LIMITED, MATTAMPALLY WORKS, NALGONDA (Dist.,)
TELANGANA STATE
ONLINE STACK MONITORING REPORT
Monthly Report (January-2016)

STACK PARTICULARS	SUSPENDED PARTICULATE MATTER (mg/m ³)		
	MINIMUM	MAXIMUM	AVERAGE
As per PCB Norms			50 Max.
Limestone Crusher	1.23	22.48	13.24
COOLER - 1 ESP	COOLER - 1 ESP NOT IN OPERATION		
COOLER - 2 ESP	4.77	49.40	28.83
COAL MILL - 1	COAL MILL - 1 NOT IN OPERATION		
COAL MILL - 2	11.94	44.84	22.15
COAL MILL - 3	17.51	24.23	18.86
CEMENT MILL - 1	CEMENT MILL- 1 NOT IN OPERATION		
CEMENT MILL - 2	3.35	31.53	17.79
CEMENT MILL - 3	10.66	42.79	25.22
CEMENT MILL - 4	3.88	18.04	11.75
Parameter	SPM (mg/m ³)	SO ₂	NO _x
As per PCB norms	50 Max.	100 Max.	600 Max.
RABH MINIMUM (KILN - 2 & VRM)	23.04	2.61	76.72
MAXIMUM	40.55	9.02	509.01
AVERAGE	34.63	4.02	433.88