



SAGAR CEMENTS LIMITED, MATTAMPALLY WORKS, SURYAPET (Dist.)
TELANGANA STATE
ONLINE STACK MONITORING REPORT
Monthly Report (Jan-2019)

STACK PARTICULARS	SUSPENDED PARTICULATE MATTER (mg/m ³)		
	MINIMUM	MAXIMUM	AVERAGE
As per PCB Norms			30 Max.
Limestone Crusher	5.66	14.02	10.01
COOLER - 1 ESP	7.56	13.88	8.62
COOLER - 2 ESP	7.53	17.59	11.79
COAL MILL - 1	COAL MILL - 1 NOT IN OPERATION		
COAL MILL - 2	9.60	14.79	11.87
COAL MILL - 3	8.08	14.36	11.21
CEMENT MILL - 1	CEMENT MILL- 1 NOT IN OPERATION		
CEMENT MILL - 2	6.04	21.38	12.04
CEMENT MILL - 3	10.53	20.37	14.30
CEMENT MILL - 4	5.72	16.41	11.36
Parameter	SPM (mg/m ³)	SO ₂	NO _x
As per PCB norms	30 Max.	100 Max.	600 Max.
RABH MINIMUM (KILN - 2 & VRM)	6.38	1.64	137.35
MAXIMUM	16.77	6.57	565.18
AVERAGE	11.39	4.02	410.29