



SAGAR CEMENTS LIMITED, MATTAMPALLY WORKS, SURYAPET (Dist.)
TELANGANA STATE
ONLINE STACK MONITORING REPORT
Monthly Report (July-2018)

STACK PARTICULARS	SUSPENDED PARTICULATE MATTER (mg/m ³)		
	MINIMUM	MAXIMUM	AVERAGE
As per PCB Norms			30 Max.
Limestone Crusher	7.59	13.41	10.40
COOLER - 1 ESP	COOLER - 1 NOT IN OPERATION		
COOLER - 2 ESP	9.36	12.11	10.53
COAL MILL - 1	COAL MILL - 1 NOT IN OPERATION		
COAL MILL - 2	7.48	14.01	10.71
COAL MILL - 3	11.41	21.10	15.26
CEMENT MILL - 1	CEMENT MILL- 1 NOT IN OPERATION		
CEMENT MILL - 2	7.56	18.08	12.74
CEMENT MILL - 3	10.06	19.69	15.45
CEMENT MILL - 4	7.75	20.41	12.79
Parameter	SPM (mg/m ³)	SO ₂	NO _x
As per PCB norms	30 Max.	100 Max.	600 Max.
RABH MINIMUM (KILN - 2 & VRM)	12.39	3.49	223.42
MAXIMUM	19.49	9.21	408.75
AVERAGE	15.47	5.12	337.99