



SAGAR CEMENTS LIMITED, MATTAMPALLY WORKS, SURYAPET (Dist.)
TELANGANA STATE
ONLINE STACK MONITORING REPORT
Monthly Report (June-2019)

STACK PARTICULARS	SUSPENDED PARTICULATE MATTER (mg/m ³)		
	MINIMUM	MAXIMUM	AVERAGE
As per PCB Norms			30 Max.
Limestone Crusher	5.16	19.74	13.78
COOLER - 1 ESP	5.08	19.63	12.85
COOLER - 2 ESP	10.13	14.01	10.96
COAL MILL - 1	COAL MILL - 1 NOT IN OPERATION		
COAL MILL - 2	11.20	24.25	17.67
COAL MILL - 3	5.15	17.30	11.52
CEMENT MILL - 1	CEMENT MILL- 1 NOT IN OPERATION		
CEMENT MILL - 2	5.02	20.73	10.20
CEMENT MILL - 3	9.61	18.96	14.21
CEMENT MILL - 4	5.12	15.69	11.07
Parameter	SPM (mg/m ³)	SO ₂	NO _x
As per PCB norms	30 Max.	100 Max.	600 Max.
RABH (KILN - 2 & VRM) MINIMUM	6.80	2.25	159.35
MAXIMUM	22.04	29.38	311.00
AVERAGE	12.70	5.76	218.44