



SAGAR CEMENTS LIMITED, MATTAMPALLY WORKS, NALGONDA (Dist.,)
TELANGANA STATE
ONLINE STACK MONITORING REPORT
Monthly Report (March-2016)

STACK PARTICULARS	SUSPENDED PARTICULATE MATTER (mg/m ³)		
	MINIMUM	MAXIMUM	AVERAGE
As per PCB Norms			50 Max.
Limestone Crusher	2.34	24.53	12.62
COOLER - 1 ESP	COOLER - 1 ESP NOT IN OPERATION		
COOLER - 2 ESP	13.24	35.30	25.85
COAL MILL - 1	COAL MILL - 1 NOT IN OPERATION		
COAL MILL - 2	12.21	35.69	18.55
COAL MILL - 3	7.30	29.20	15.66
CEMENT MILL - 1	CEMENT MILL- 1 NOT IN OPERATION		
CEMENT MILL - 2	5.25	28.4	17.57
CEMENT MILL - 3	4.45	39.19	17.35
CEMENT MILL - 4	3.14	21.76	10.90
Parameter	SPM (mg/m ³)	SO ₂	NO _x
As per PCB norms	50 Max.	100 Max.	600 Max.
RABH MINIMUM (KILN - 2 & VRM)	12.49	1.76	71.55
MAXIMUM	26.53	4.95	503.81
AVERAGE	28.13	3.28	389.25