



**SAGAR CEMENTS LIMITED, MATTAMPALLY WORKS, NALGONDA (Dist.,)**  
**TELANGANA STATE**  
**ONLINE STACK MONITORING REPORT**  
**Monthly Report (November-2016)**

STACK PARTICULARS	SUSPENDED PARTICULATE MATTER (mg/m <sup>3</sup> )		
	MINIMUM	MAXIMUM	AVERAGE
As per PCB Norms			50 Max.
Limestone Crusher	2.64	20.44	11.92
COOLER - 1 ESP	COOLER - 1 NOT IN OPERATION		
COOLER - 2 ESP	5.57	29.63	22.73
COAL MILL - 1	COAL MILL - 1 NOT IN OPERATION		
COAL MILL - 2	10.13	22.24	17.93
COAL MILL - 3	6.99	23.21	15.23
CEMENT MILL - 1	CEMENT MILL- 1 NOT IN OPERATION		
CEMENT MILL - 2	2.91	12.83	5.78
CEMENT MILL - 3	2.48	28.41	13.45
CEMENT MILL - 4	1.02	19.57	9.15
Parameter	SPM (mg/m <sup>3</sup> )	SO <sub>2</sub>	NO <sub>x</sub>
As per PCB norms	50 Max.	100 Max.	600 Max.
RABH MINIMUM (KILN - 2 & VRM)	4.70	1.59	3.46
MAXIMUM	28.46	10.21	483.66
AVERAGE	22.57	5.86	331.88