



SAGAR CEMENTS LIMITED, MATTAMPALLY WORKS, SURYAPET (Dist.)
TELANGANA STATE
ONLINE STACK MONITORING REPORT
Monthly Report (OCT-2017)

STACK PARTICULARS	SUSPENDED PARTICULATE MATTER (mg/m ³)		
	MINIMUM	MAXIMUM	AVERAGE
As per PCB Norms			30 Max.
Limestone Crusher	12.80	14.00	13.27
COOLER - 1 ESP	COOLER - 1 NOT IN OPERATION		
COOLER - 2 ESP	9.10	13.50	12.74
COAL MILL - 1	COAL MILL - 1 NOT IN OPERATION		
COAL MILL - 2	8.30	19.30	13.31
COAL MILL - 3	9.20	28.10	16.26
CEMENT MILL - 1	CEMENT MILL- 1 NOT IN OPERATION		
CEMENT MILL - 2	7.80	15.10	11.77
CEMENT MILL - 3	11.10	21.10	14.01
CEMENT MILL - 4	11.80	12.90	12.50
Parameter	SPM (mg/m ³)	SO ₂	NO _x
As per PCB norms	30 Max.	100 Max.	600 Max.
RABH MINIMUM (KILN - 2 & VRM)	9.90	4.70	318.20
MAXIMUM	19.10	12.60	599.60
AVERAGE	14.64	7.87	489.26