



**SAGAR CEMENTS LIMITED, MATTAMPALLY WORKS, NALGONDA (Dist.,)**  
**TELANGANA STATE**  
**ONLINE STACK MONITORING REPORT**  
**Monthly Report (April-2016)**

STACK PARTICULARS	SUSPENDED PARTICULATE MATTER (mg/m <sup>3</sup> )		
	MINIMUM	MAXIMUM	AVERAGE
As per PCB Norms			50 Max.
Limestone Crusher	6.58	21.60	6.54
COOLER - 1 ESP	COOLER - 1 ESP NOT IN OPERATION		
COOLER - 2 ESP	10.83	38.96	25.38
COAL MILL - 1	COAL MILL - 1 NOT IN OPERATION		
COAL MILL - 2	5.10	33.95	16.33
COAL MILL - 3	3.73	22.70	11.34
CEMENT MILL - 1	CEMENT MILL- 1 NOT IN OPERATION		
CEMENT MILL - 2	12.31	24.13	17.69
CEMENT MILL - 3	9.95	25.62	18.64
CEMENT MILL - 4	6.51	19.35	4.19
Parameter	SPM (mg/m <sup>3</sup> )	SO <sub>2</sub>	NO <sub>x</sub>
As per PCB norms	50 Max.	100 Max.	600 Max.
RABH MINIMUM (KILN - 2 & VRM)	9.61	1.23	65.05
MAXIMUM	39.63	4.02	490.60
AVERAGE	24.65	2.32	307.58