



SAGAR CEMENTS LIMITED, MATTAMPALLY WORKS, SURYAPET (Dist.)
TELANGANA STATE
ONLINE STACK MONITORING REPORT
Monthly Report (Aug-2019)

STACK PARTICULARS	SUSPENDED PARTICULATE MATTER (mg/m ³)		
	MINIMUM	MAXIMUM	AVERAGE
As per PCB Norms			30 Max.
Limestone Crusher	12.56	17.39	14.67
COOLER - 1 ESP	COOLER - 1 ESP NOT IN OPERATION		
COOLER - 2 ESP	7.38	15.93	10.66
COAL MILL - 1	COAL MILL - 1 NOT IN OPERATION		
COAL MILL - 2	9.26	24.56	16.88
COAL MILL - 3	6.81	17.42	13.26
CEMENT MILL - 1	CEMENT MILL- 1 NOT IN OPERATION		
CEMENT MILL - 2	6.02	17.00	7.48
CEMENT MILL - 3	8.47	24.20	13.98
CEMENT MILL - 4	5.81	10.11	7.11
Parameter	SPM (mg/m ³)	SO ₂	NO _x
As per PCB norms	30 Max.	100 Max.	800 Max.
RABH MINIMUM (KILN - 2 & VRM)	8.87	2.95	193.89
MAXIMUM	19.09	21.51	469.17
AVERAGE	13.67	6.64	305.96