



SAGAR CEMENTS LIMITED, MATTAMPALLY WORKS, SURYAPET (Dist.)
TELANGANA STATE
ONLINE STACK MONITORING REPORT
Monthly Report (FEB-2018)

STACK PARTICULARS	SUSPENDED PARTICULATE MATTER (mg/m ³)		
	MINIMUM	MAXIMUM	AVERAGE
As per PCB Norms			30 Max.
Limestone Crusher	5.95	17.08	9.62
COOLER - 1 ESP	COOLER - 1 NOT IN OPERATION		
COOLER - 2 ESP	10.95	21.79	16.90
COAL MILL - 1	COAL MILL - 1 NOT IN OPERATION		
COAL MILL - 2	8.83	20.57	15.99
COAL MILL - 3	8.00	20.79	15.36
CEMENT MILL - 1	CEMENT MILL- 1 NOT IN OPERATION		
CEMENT MILL - 2	8.96	25.92	21.58
CEMENT MILL - 3	7.32	24.53	18.16
CEMENT MILL - 4	7.00	21.78	15.08
Parameter	SPM (mg/m ³)	SO ₂	NO _x
As per PCB norms	30 Max.	100 Max.	600 Max.
RABH MINIMUM (KILN - 2 & VRM)	8.97	1.11	203.54
MAXIMUM	22.41	1.89	433.29
AVERAGE	18.37	1.55	340.29