



SAGAR CEMENTS LIMITED, MATTAMPALLY WORKS, SURYAPET (Dist.)
TELANGANA STATE
ONLINE STACK MONITORING REPORT
Monthly Report (Jul-2019)

STACK PARTICULARS	SUSPENDED PARTICULATE MATTER (mg/m ³)		
	MINIMUM	MAXIMUM	AVERAGE
As per PCB Norms			30 Max.
Limestone Crusher	5.05	15.15	9.05
COOLER - 1 ESP	COOLER - 1 ESP NOT IN OPERATION		
COOLER - 2 ESP	9.92	17.71	15.17
COAL MILL - 1	COAL MILL - 1 NOT IN OPERATION		
COAL MILL - 2	6.49	21.01	14.13
COAL MILL - 3	7.46	18.46	13.89
CEMENT MILL - 1	CEMENT MILL- 1 NOT IN OPERATION		
CEMENT MILL - 2	7.36	18.07	13.15
CEMENT MILL - 3	7.68	18.96	12.14
CEMENT MILL - 4	5.38	14.39	8.80
Parameter	SPM (mg/m ³)	SO ₂	NO _x
As per PCB norms	30 Max.	100 Max.	600 Max.
RABH (KILN - 2 & VRM) MINIMUM	10.08	1.38	146.86
MAXIMUM	17.23	12.97	380.56
AVERAGE	13.63	9.04	280.46