



**SAGAR CEMENTS LIMITED, MATTAMPALLY WORKS, SURYAPET (Dist.)**  
**TELANGANA STATE**  
**ONLINE STACK MONITORING REPORT**  
**Monthly Report (Mar-2020)**

STACK PARTICULARS	SUSPENDED PARTICULATE MATTER (mg/m <sup>3</sup> )		
	MINIMUM	MAXIMUM	AVERAGE
As per PCB Norms			30 Max.
Limestone Crusher	6.53	17.91	9.84
COOLER - 1 ESP	COOLER - 1 ESP NOT IN OPERATION		
COOLER - 2 ESP	4.08	7.92	6.42
COAL MILL - 1	COAL MILL - 1 NOT IN OPERATION		
COAL MILL - 2	4.31	22.60	11.82
COAL MILL - 3	5.62	18.50	11.08
CEMENT MILL - 1	CEMENT MILL- 1 NOT IN OPERATION		
CEMENT MILL - 2	4.06	10.25	7.69
CEMENT MILL - 3	3.49	6.22	5.38
CEMENT MILL - 4	7.51	20.97	14.45
Parameter	SPM (mg/Nm <sup>3</sup> )	SO <sub>2</sub>	NO <sub>x</sub>
As per PCB norms	30 Max.	100 Max.	800 Max.
RABH MINIMUM (KILN - 2 & VRM)	3.31	2.77	264.41
MAXIMUM	24.00	17.20	519.49
AVERAGE	14.01	5.45	371.04